

Carnig Vehicle Count per Month (Two-way Movements)

Month	TASKS	AIL	Low Loader	Tipper	Flat Bed	Staff (Car)	Staff (Van)	Concrete	Medium Wagon	Total (All Vehicles)	Total (HGV Only)	Total (Staff)	Total (Vehicles per Day)	Average HGV Traffic per Day (22 Day Month)	Average Staff per Day (22 Day Month)
Jan-26	Site Clearance		12	20		1,100	1,100		110	2,342	142	2,200	106	6	100
Feb-26	Temp site setup	Temp Drainage	12	40	40	1,100	1,100	40	110	2,442	242	2,200	111	11	100
Mar-26			8	80	20	1,100	1,320	40	110	2,678	258	2,420	122	12	110
Apr-26	Access bellmouth & road	Bulk Excavation	40	100	100	1,100	1,320	40	110	2,810	390	2,420	128	18	110
May-26			8	100	100	1,100	1,320	40	110	2,778	358	2,420	126	16	110
Jun-26			8	100	100	1,100	1,320	40	110	2,778	358	2,420	126	16	110
Jul-26			8	100	100	1,100	1,320	0	110	2,738	318	2,420	124	14	110
Aug-26			8	100	100	1,100	1,320	0	660	3,288	868	2,420	149	39	110
Sep-26			8	100	100	1,100	1,320	40	660	3,328	908	2,420	151	41	110
Oct-26			8	100	100	1,100	1,320	40	660	3,328	908	2,420	151	41	110
Nov-26			8	100	100	1,100	1,320	40	660	3,328	908	2,420	151	41	110
Dec-26			8	0	100	1,100	1,320	40	660	3,228	808	2,420	147	37	110
Jan-27	Control Building	Drainage	40	0	100	1,100	3,300	40	660	5,240	840	4,400	238	38	200
Feb-27			8	40	100	1,100	3,300	200	660	5,408	1,008	4,400	246	46	200
Mar-27			8	40	100	1,100	3,300	200	660	5,408	1,008	4,400	246	46	200
Apr-27			8	40	100	1,100	3,300	200	660	5,408	1,008	4,400	246	46	200
May-27	Precast Foundations Installation for HV Plant		8	40	100	1,100	3,300	200	660	5,408	1,008	4,400	246	46	200
Jun-27		Transformer 1 Foundations	8	40	100	1,100	3,300	200	660	5,408	1,008	4,400	246	46	200
Jul-27			8	40	100	1,100	3,300	200	660	5,408	1,008	4,400	246	46	200
Aug-27			8	0	100	1,100	3,300	200	660	5,368	968	4,400	244	44	200
Sep-27			8	0	100	1,100	3,300	200	660	5,368	968	4,400	244	44	200
Oct-27			8	0	100	1,100	3,300	200	660	5,368	968	4,400	244	44	200
Nov-27			8	0	100	1,100	3,300	200	660	5,368	968	4,400	244	44	200
Dec-27			8	0	100	1,100	3,300	200	660	5,368	968	4,400	244	44	200
Jan-28			8	400	100	1,100	3,300	200	660	5,768	1,368	4,400	262	62	200
Feb-28			8	400	100	1,100	3,300	40	660	5,608	1,208	4,400	255	55	200
Mar-28			8	400	100	1,100	3,300	40	440	5,388	988	4,400	245	45	200
Apr-28			8	400	100	1,100	3,300	40	440	5,400	1,000	4,400	245	45	200
May-28	Multicore Cabling		8	400	100	1,100	3,300	40	440	5,388	988	4,400	245	45	200
Jun-28			8	400	100	1,100	3,300	40	440	5,388	988	4,400	245	45	200
Jul-28			8	400	100	1,100	3,300	40	440	5,388	988	4,400	245	45	200
Aug-28			8	400	100	1,100	3,300	40	440	5,388	988	4,400	245	45	200
Sep-28			8	400	100	1,100	3,300	40	440	5,388	988	4,400	245	45	200
Oct-28			8	0	100	1,100	3,300	40	440	4,988	588	4,400	227	27	200
Nov-28			8	0	100	1,100	3,300	0	440	4,948	548	4,400	225	25	200
Dec-28			24	0	0	1,100	3,300	0	440	4,864	464	4,400	221	21	200
Jan-29			8	0	0	880	3,300	0	440	4,628	448	4,180	210	20	190
Feb-29			8	0	0	880	3,300	0	440	4,628	448	4,180	210	20	190
Mar-29			8	0	0	880	3,300	0	440	4,628	448	4,180	210	20	190
Apr-29			8	0	0	880	3,300	0	440	4,628	448	4,180	210	20	190
May-29			8	0	0	880	3,300	0	440	4,628	448	4,180	210	20	190
Jun-29			8	0	0	880	3,300	0	440	4,628	448	4,180	210	20	190
Jul-29			8	0	0	880	3,300	0	440	4,628	448	4,180	210	20	190
Aug-29			8	0	0	880	3,300	0	220	4,408	228	4,180	200	10	190
Sep-29			8	0	0	880	1,320	0	220	2,428	228	2,200	110	10	100
Oct-29			8	0	0	880	1,320	0	220	2,428	228	2,200	110	10	100
Nov-29			8	0	0	880	1,320	0	220	2,428	228	2,200	110	10	100
Dec-29			8	0	0	880	1,320	0	220	2,428	228	2,200	110	10	100
Jan-30			8	0	0	880	1,320	0	220	2,428	228	2,200	110	10	100
Feb-30			8	0	0	880	1,320	0	220	2,428	228	2,200	110	10	100
Mar-30			8	0	0	880	1,320	0	220	2,428	228	2,200	110	10	100
Apr-30	Energisation		8	0	0	880	1,320	0	220	2,428	228	2,200	110	10	100
May-30			8	0	0	880	1,320	0	220	2,428	228	2,200	110	10	100
Jun-30			8	0	0	880	440	0	220	1,548	228	1,320	70	10	60
Jul-30			8	0	40	440	440	0	40	968	88	880	44	4	40
Aug-30	Demobilise Site	Handover & As Builts	8	0	0	440	440	0	40	928	48	880	42	2	40
Sep-30			0	0	0	440	440	0	40	920	40	880	42	2	40
Oct-30			0	0	0	440	440	0	40	920	40	880	42	2	40
Nov-30			0	0	0	440	440	0	40	920	40	880	42	2	40
Dec-30			0	0	0	440	440	0	40	920	40	880	42	2	40
Total Vehicle Count			12	536	4,780	3,300	58,080	135,960	3,160	229,278	35,238	194,040	10,422	1,602	8,820

Based on 25 members of staff on site for 22 days a month at peak

Based on 150 site members on site (van sharing for 22 days/ month at peak)

Based on 6m3 wagons

Based on delivery vehicles servicing site at peak 15 wagons daily